



Da Afghanistan Breshna Sherkat Projects Information

World Bank Funded Projects PIU



Da Afghanistan Breshna Sherkat
Afghan National Electricity Company

| No. | Project Name | Location | Beginning Date | End Date | Project Capacity | Financial Expenses | Donor | Progress | Customers | Contractor, Supervisor |
|-----|--------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|----------------|-----------|------------------------|--------------------------------------------|------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Design, Supply, Construction, Erection, Testing and Commissioning of FouSubstations of 110/20kV at CheshtHobai, Karokh & Pashton Zarghoon | Herat Province | 11-Aug-17 | 10-Jun-19 | Each SS 10MVA | US\$ 8,014,992.20 (USD) | World Bank | After completion of procurement process, the project successfully approved by NPC on 9th of July this year. Currently the team working for contract document to be signd within 15 days. | 123,000.00 | M/s Aster Private Limited & State Corp (JV) |
| 2 | Design, Supply, Construction, Erection, Testing and Commissioning of 110kV S/C tapping transmission line from Salma (Hydel) to Karokh Substation | Herat Province | 11-Aug-17 | 10-Jun-19 | 110KV, 25KM | US\$ 3,950,336 (USD) | World Bank | After completion of procurement process, the project successfully approved by NPC on 9th of July this year. Currently the team working for contract document to be signd within 15 days. | 123,000.00 | M/s Atlas Afrooz Shagh Company |
| 3 | Supply of Goods for the Electrification of 20/0.4kV network in four districts of Herat Province | Herat Province | 11-Aug-17 | 4-Sep-18 | 20KV and 0.4KV Network | US\$ 4,304,201.65 (USD) | World Bank | After completion of procurement process, the project successfully approved by NPC on 9th of July this year. Currently the team working for contract document to be signd within 15 days. | 123,000.00 | M/s Ofoghe Alborz Industrail Group |
| 4 | Rehabilitation of Unit-1 and Overhaul of Unit-3 with Supply and Installation of Spare Parts at Naghlu Hydropower Station | Kabul Province- Sarobi District | 9-Sep-16 | 31-Jan-18 | Each Unit 25 MW | US \$6,600,000.00 (USD) | World Bank | All electrical and mechanical parts of Unit-1 &3 have been checked, malfunctioning equipment have been recognized, list of new equipment have been prepared, all parts manufactured and already supplied to Naghlu HPP. Contract extension has been approved by NPC, contract amendment to be signed by the contractor. | اهالی ولسوالی سروبی و جلال آباد | Consortium of M/s Inter RAO-engineering Moscow Russia, Energomaxexport Corporation Russia and Asia Corporation Limited, Mazar-e-sharif, Afghanistan. |
| 5 | Procurement of Design, Supply, Construction, Erection, Testing and Commissioning of 110/20kV Sarobi Substation | Kabul Province- Sarobi District | 28-Mar-17 | 28-Jun-18 | 20MVA | US \$2,549,110.00 (USD) and 71,829,000 AFG | World Bank | Contract has signed, Design of substation is in progress, soil investigation test conducted, report approved for construction design | اهالی ولسوالی سروبی و جلال آباد | M/s AK-AY |

| | | | | | | | | | | |
|---|-------------------------------------------------------------------------------------------------------------------------------|---------------------------------|-----------|------------|-----------------------------------------------------------|-------------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------|-------------------------------------------|
| 6 | Procurement and supply of construction materials and associated services for installation of poles for sarobi electrification | Kabul Province- Sarobi District | 11-Jul-17 | 11-Nov-17 | 20KV and 0.4KV Network | 7,999,914 AFG | World Bank | contract has signed, location of poles has been marked to start excavation | اهالی ولسوالی سروبی) قریه جات اطراف بند (نغلو) | New Paiman Construction Co |
| 1 | Architect, design and construction of DABS Design of training center. | Kabul Province | 6/15/2017 | 12/30/2017 | Preparing a huge training center for all DABS team | procurement stage | World Bank | The technical evaluation for the architect and design of training center has already passed and negotiation is on financial proposal with the company . | All over of DABS team | AYA Architecture and Engineering company. |
| 2 | ETAB software for colculation of power electricity parameters specially substation and disterbution line. | Kabul Province | 6/15/2017 | 12/30/2017 | Design and estimation of substation and transmission line | 83,333.00 (USD) | World Bank | The contract has already singed by DABS and the training for eligible team of engineers is on progress. | DABS team | Fluengrate/ETAP company |
| 3 | Staff capacity building for training of DABS team. | Kabul Province | 6/15/2017 | 12/30/2017 | increasing knowledge of DABS team. | procurement stage | World Bank | Number of companies shows their interest and DABS received their proposals, so the evaluation is on progress and the companies will be shortlisted. | All over of DABS team | procurement stage |



Da Afghanistan Breshna Sherkat

