

Da Afghanistan Breshna Sherkat Projects Information

No.	Project Name	Location	Beginning Date	End Date	Project Capacity	Financial Expenses	Donor	Progress	Customers	Contractor, Supervisor
1	220 kV OHL D/C Kunduz Taluqa	Kunduz - taluqa	26-Jun-12	26-Dec-13	300 MW Transmasion capacity	25.6	ADB	completed	150000	KEC - NETRACON/SMEC
2	Distribution Network at Kunduz and Baghlan for 27,000	Kunduz - Baghlan	22-Oct-14	22-Apr-17	connection for 30000 houses	51.3	ADB	65% completed and in progress	26000	CNEEC-MAAMAAR JV/SMEC
3	Procurement of 220 kV standard tools and equipment for NEPS -	NEPS	15-Jun-15	15-Dec-15		11.1	ADB	completed	0	NETRACON Consortium/SMEC
4	Procurement of 220 kV standard tools and equipment for NEPS - Lot 3	NEPS	9-Jan-15	9-Jul-15		3.4	ADB	completed	0	Unit Export/SMEC
5	Chimtala 220 kV Substation Expansion	kabul	15-Jul-16	15-Jul-18	installation of 160 MW power Tr with extension of 2 linebay	9.5	ADB	in progress, advance payment released. The LC is yet to be established	80000	KPTL-RGM JV/SMEC
7	Procurement of 100 nos. of 20/0.4 kV Transformers	kabul				2.1	ADB	completed	16000	MAAMAAR International/SMEC
8	Distribution Network for Kabul South West for 26,000 connection	kabul	26-Aug-14	26-Feb-17	connection for 30000 houses	45.6	ADB	98% completed and in progress	30000	FEKA Construction/SMEC
9	220 kV D/C OHL Chimtala to Arghandy substation	kabul	3-Mar-14	3-Sep-15	300 MW transmasion capacity	16.2	ADB	99% completed, the project completion is delayed due to LARP issues	150000	KEC International Ltd/SMEC
10	220/20 kV substation at Arghandy	kabul	28-Jun-16	28-Jun-18	128 MW	20.2	ADB	50% completed and in progress. the EUR part of the LC has not been modified to Direct Payment	64000	Siemens/SMEC
11	Rehabilitation of Gereshk Hydro Power Plant	Gereshk - Helmand	10-Oct-12	Contracted end date is 9 Oct 2014	4.8 MW	USD 43.5m	ADB, UKAID, DANIDA	Ongoing	5000 connections	AIPL Hunan Allonward is contractor. Hill International was consultant but now terminated
12	Procurement of 20/0.4kV Transmission and Distribution Equipment for Gereshk, Helmand	Gereshk - Helmand	Expected to be Contracted in end May 2017		20/0.4 kV equipment for 5000 connections	USD 4.444m	ADB	Not contracted yet	equipmet for 5000 connections	
13	220kV Transmission Line from Sheberghan to Andkhoy	Jowzjan and Faryab	Contracted in end July 2017		220kV OHL for 64.5 km		ADB	Not contracted yet		

14	500 kV S/C OHL TKM border to Sheberghan and 220 kV D/C OHL Sheberghan to Mazar e Sharif	Faryab, Jawzjan & Balkh	22-Sep-16	19-Apr-19	Extending of 92km 500kV OHTL and 182km 220kV OHTL	58.2m USD	ADB	27.50%		Consultant: SMEC International Contractor: GAMMON INDIA
15	220/110/20 kV substations at Andkhoy, Sheberghan and Expansion Mazar e sharif substation	Faryab, Jawzjan & Balkh	20-Jul-16	19-Jul-18	ATR in Andkhoy and Sheberghan along with the extension of 1 linebay in Mazar-e-Sharif	33.11m USD	ADB	22.70%		Consultant: SMEC International Contractor: SIEMENS CONSORTIUM
16	Distribution Network for Logar	Logar	4-May-17	3-May-19	Connection for 13000 houses	23.89m USD	ADB	1%	13000 connectio	Consultant: SMEC International Contractor: Jaguar Overseas
17	Distribution Network for Gardez &	Paktia	4-May-17	3-May-19	Connection for 18000 houses	23.02m USD	ADB	1%	18000 Connectio	Consultant: SMEC International Contractor: Angeliq International Ltd
18	Distribution Network for Khost	Khost	4-May-17	3-May-19	Connection for 13000 houses	12.7m USD	ADB	1%	13000 connectio	Consultant: SMEC International Contractor: Angeliq International Ltd
19	Dashte alwan 500/220Kv substation	Baghlan	21-Jul-16	Jan-19	400MVA	50m USD	ADB	30%	200000 HH	Consultant: Byucksan Power Co Contractor: KEC International
20	500Kv Transmission Line from Dashte Alwan to Arghande Kabul	Baghlan, Parwan & Kabul	Oct-16	Oct-19	1000	110m USD	ADB	10%	1000000HH	Consultant: Byucksan Power Co Contractor:KPTL/RGM JV
21	500 kV single circuit transmission line from Sheberghan to Dasht-e-Alwan	Sheberghan, Mazar-e-Sharif, and Baghlan	expected to be Contracted in near future.		500kV OHL for 308 km		ADB	Not contracted yet		