



Islamic Republic of Afghanistan  
Da Afghanistan Breshna Sherkat  
Project information



د افغانستان برېښنا شرکت

<b>Name of project</b>	Extension of transmission line 110 KV with the length of 25 KM in Karukh district of Herat province	
<b>Location of project</b>	Province: Herat	district:
<b>Total cost in USD</b>	\$ 3,950,336 Million	
<b>Funded by:</b>	World Bank	
<b>Entrepreneur</b>	M/s Atlas Afrooz Sharq Company	
<b>Date</b>	The contract end date: 25/03/1398	The contract start date: 25/09/1396
<b>Project Type</b>	<input checked="" type="checkbox"/> Transitional <input type="checkbox"/> Distributive <input type="checkbox"/> Productive	
<b>Total project capacity</b>	110 KV with the length of 25 km	
<b>Available mode</b>	<input type="checkbox"/> Planned <input type="checkbox"/> Completion and operation <input checked="" type="checkbox"/> Under work <input type="checkbox"/> Designed	
<b>The amount of work (percentages)</b>	For the time being, there is no provision for the NTP winning company or work permit in the area. Approximately a week later, after the prepayment has been made, work permit will be given to the company.	
<b>Source of production</b>	<input type="checkbox"/> Diesel <input type="checkbox"/> Windy <input type="checkbox"/> Sunny <input checked="" type="checkbox"/> hydro <input type="checkbox"/> Charcoal <input type="checkbox"/> Gas <input type="checkbox"/> imported	
<b>Beneficiaries</b>	123000	
<b>Project effects</b>	Upon completion of this project, the residents of Karukh district of Herat will benefit from electricity.	
<b>Brief description</b>	The project signed on August 27 with the winning company, Since the Herat Electricity Project was a new project, and some of the agreements between Breshna, the World Bank, the Ministry of Finance and the Ministry of Justice were signed to the effectiveness project, which all delayed the company's prepayment. Fortunately, all of these agreements were signed and the project was "Effective", and until the next week, prepayments were paid to the companies. The company has made some preliminary studies and studies prior to prepayment in order to accurately establish the Line route in the area.	