

Name of project	0.4/20 KV Distribution Network of Gardiz city and Oze zadran	
Location of project	province: Paktia	district:
Total cost in USD	\$ 23.032 Million	
Funded by:	Asian Development Bank (ADB)	
Entrepreneur	Angelique International Limited	
Date	The contract end date: 24 April 2019	The contract start date: 04 May 2017
Project Type	<input type="checkbox"/> Transitional <input checked="" type="checkbox"/> Distributive <input type="checkbox"/> Productive	
Total project capacity	The construction of distribution network for 18000 new subscribers in Gardiz city and Oze zadrans	
Available mode	<input type="checkbox"/> Planned <input type="checkbox"/> Completion and operation <input type="checkbox"/> Under work <input checked="" type="checkbox"/> Designed	
The amount of work (percentages)	16%	
Source of production	<input type="checkbox"/> Diesel <input type="checkbox"/> Windy <input type="checkbox"/> Sunny <input type="checkbox"/> hydro <input type="checkbox"/> Charcoal <input type="checkbox"/> Gas <input checked="" type="checkbox"/> imported	
Beneficiaries	About 18000 families benefit of power energy in Gardiz province	
Project effects	Economic growth, security, local people's access to information, changes and improvement in the life of citizens	
Brief description	Grant renewal by the Ministry of Finance and the Asian Development Bank, which the proposal of it already has been submitted. The design of the distribution network of 04/20 KW of Gardiz city (Ozi Zadran) has been completed about 40%	